# COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO CROSS ROADS AT MUNIKONDAPPA LAYOUT LINK ROAD SHIVAPPA GARDEN TO DODDA MARANNA LAYOUT IN BAGALAGUNTE WARD NO.14

2. Sanctioned Estimate No. & Dt :

3. Head of Account which is Chargeable :

4. Work Order No. & Dt :

5. Name of Contractor : SRI. R. NAGARAJ

6a. Time stipulated for completion of work :

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 4157

8. Check measurement of the Asst. : M.B. No. 4157 Page No. 41 532 to 41

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : Page No. 41532 to 4153

incharge of the work :

10. a) Asst. Engineer

b) Asst. Exe. Engineer

| Sanctioned estimated amount | Amount claims as per actually vide as per bills | DIFFERENCE | |
|---|---|---|---|
| | | Excess | Savings |
| 10-00 | 92767 | — | 8232 |

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ( )

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.